



Facility Condition Assessment Form

Bldg ID: ~~4692~~ 1085 (*Wrong one printed*) Bldg Name: TILLER RESIDENCE ✓
 Admin Org: 061502 ✓ Admin Org Name: TILLER RANGER DISTRICT ✓
 Land Unit ID: 2702 ✓ Land Unit Name: TILLER R.S. ADMIN SITE ✓
 Land Unit Type: ADMINISTRATIVE_SITE Bldg Type: COMPLEX ✓
 Category: FAMILY HOUSING ✓ Status: EXISTING - ACTIVE ✓
 Subcategory: Residence ✓ Historic Status: NOT EVALUATED ✓
 Ownership: NATIONAL FOREST (FS) Gross SqFt: ~~2443~~ 1100
 Year Constructed: ~~1964~~ 1963 Master Plan: RETAIN FOR EXISTING USE ✓
 CRV: \$506,884.43 Planning Action: UNCHANGED

Inspector Signature: *[Signature]*
 Inspection Date: 12-16-19
 Inspector Name: *Dylan Hekanson*
 Date of Last Inspection: 02/08/2008
 RP Inventory Req'd: Y
 Maintenance Level: 3
 Estimated Travel Time (Hrs): 1
 Latitude: 42.926378 Longitude: -122.9504

Work Item #	1st Level	Work Items	Typical Life Cycle (Yrs)	Measurements		Reason 1-Resource 2-Mission 3-H&S	Date Needed (mm/dd/yyyy)	Critical (If yes, check box)
				Quantity	Units			
01001	Other	Building Replacement, Complete Remarks:	50		LS			<input type="checkbox"/>
02001	Site Improvements	Parking lot, repair and seal coating Remarks: <i>ok</i>	5		MSF			<input type="checkbox"/>
02002	Site Improvements	Parking lot, repair and resurface: Remarks: <i>ok</i>	10		MSF			<input type="checkbox"/>
02003	Site Improvements	Concrete, sidewalk or curb, Remove/Replace Remarks: <i>ok</i>	25		LF			<input type="checkbox"/>
02004	Site Improvements	Fence, All, Remove/Replace or Install New Remarks:	20		LF			<input type="checkbox"/>
02005	Site Improvements	Electric, Outdoor Pole lights, Remove/Replace or Install New Remarks:	20		EA			<input type="checkbox"/>
03001	Foundation	Concrete Slab or Stem Wall, Minor Repair Spalls & Cracks Remarks: <i>ok</i>	15		SF			<input type="checkbox"/>
04001	Roofing	Basic Roof, Fiberglass Shingles, Removal/Replacement Remarks:	20		SQ			<input type="checkbox"/>



Facility Condition Assessment Form

Bldg ID: 1092

Bldg Name: TILLER RESIDENCE

Work Item #	1st Level	Work Items	Typical Life Cycle (Yrs)	Measurements		Reason 1-Resource 2-Mission 3-H&S	Date Needed (mm/dd/yyyy)	Critical (If yes, check box)
				Quantity	Units			
04002	Roofing	Premium Roof, Metal/Membrane/Shakes, Removal and Replacement Remarks: <i>OK</i>	30		SQ			<input type="checkbox"/>
04003	Roofing	Skylight, Remove/Replace Remarks: _____	30		EA			<input type="checkbox"/>
04004	Roofing	Gutters/downspouts, Remove/Replace Remarks: <i>OK</i>	15		LF			<input type="checkbox"/>
05001	Superstructure	Steps, Exterior, Remove/Replace Remarks: <i>OK</i>	20		STEP, EA			<input type="checkbox"/>
05002	Superstructure	Wood decks, Removal/Replace Remarks: _____	20		SF			<input type="checkbox"/>
05003	Superstructure	Railing, Porch & Deck, Remove/Replace Remarks: _____	20		LF			<input type="checkbox"/>
06001	Exterior Closure	Siding, All Types, Remove/Replace Remarks: <i>OK</i>	25		CSF			<input type="checkbox"/>
06002	Exterior Closure	Door, Exterior, Remove/Replace Remarks: <i>OK</i>	20		EA			<input type="checkbox"/>
06003	Exterior Closure	Door, Garage, Overhead Door Remarks: _____	35		EA			<input type="checkbox"/>
06004	Exterior Closure	Painting, Exterior, Includes prep, prime and paint Remarks: <i>OK - being painted now</i>	5		SF			<input type="checkbox"/>
07001	Interior Construction	Doors, Interior, Remove/Replace Remarks: <i>OK</i>	30		EA			<input type="checkbox"/>
07002	Interior Construction	Toilet Partitions, Per Stall, Remove/Replace Remarks: _____	20		EA			<input type="checkbox"/>



Facility Condition Assessment Form

Bldg ID: 1092

Bldg Name: TILLER RESIDENCE

Work Item #	1st Level	Work Items	Typical Life Cycle (Yrs)	Measurements		Reason	Date Needed (mm/dd/yyyy)	Critical (if yes, check box)
				Quantity	Units	1-Resource 2-Mission 3-H&S		
07003	Interior Construction	Drywall, Install & Taped, Remove/Replace Remarks: <i>some cracking of seams</i>	75		SF			<input type="checkbox"/>
07004	Interior Construction	Cabinets, Kitchen, Remove/Replace Remarks: <i>cabinets OK, counter top worn</i>	30		LF			<input type="checkbox"/>
07005	Interior Construction	Cabinets, Laboratory, Remove/Replace Remarks:	40		LF			<input type="checkbox"/>
07006	Interior Construction	Window, Remove/Replace Remarks: <i>OK</i>	30		EA			<input type="checkbox"/>
08001	Stairs	Stairs, Interior, Remove/Replace Remarks:	40		STEP EA			<input type="checkbox"/>
08002	Stairs	Railing, Stair, Guards and Handrails, Remove/Replace Remarks:	45		LF			<input type="checkbox"/>
09001	Interior Finishes	Painting, Interior Walls and Ceiling, Includes prep, prime and one coat latex Remarks: <i>just painted</i>	5		SF			<input type="checkbox"/>
09002	Interior Finishes	Flooring, Carpet, Repair/Replacement Remarks:	8		SF			<input type="checkbox"/>
09003	Interior Finishes	Flooring, Tile, Remove/Replace Remarks:	30	<i>480</i>	SF			<input type="checkbox"/>
09004	Interior Finishes	Flooring, Wood, Sand and refinish Remarks:	10		SF			<input type="checkbox"/>
09005	Interior Finishes	Flooring, Vinyl, Remove/Replace Remarks:	18	<i>250</i>	SF			<input type="checkbox"/>
09006	Interior Finishes	Ceiling, Acoustic, Remove/Replace Remarks: <i>OK - cracking of seam in living room</i>	20		CSF			<input type="checkbox"/>

09003 Tile floor

$$\begin{array}{r} \text{Hallway } 12' \times 3' = 36 \\ \text{bedrooms } 12' \times 10' = 120 \\ \text{Living room } 15' \times 12' = 180 \\ \text{Dining room } 12' \times 12' = 144 \\ \hline 480 \end{array}$$

09005 Vinyl floor

$$\begin{array}{r} \text{Kitchen } 10' \times 8' = 80 \\ \text{laundry room } 15' \times 8' = 120 \\ \text{bathroom } 8' \times 6' = 48 \\ \hline 248 \end{array}$$



Facility Condition Assessment Form

Bldg ID: 1092

Bldg Name: TILLER RESIDENCE

Work Item #	1st Level	Work Items	Typical Life Cycle (Yrs)	Measurements		Reason 1-Resource 2-Mission 3-H&S	Date Needed (mm/dd/yyyy)	Critical (If yes, check box)
				Quantity	Units			
10001	Plumbing	Toilet/urinal Fixture, Remove/Replace Remarks: <i>OK</i>	35		EA			<input type="checkbox"/>
10002	Plumbing	Lavatory Fixture, Remove/Replace Remarks: <i>OK</i>	35		EA			<input type="checkbox"/>
10003	Plumbing	Tub/shower Complete, Remove/Replace Remarks: <i>OK</i>	25		EA			<input type="checkbox"/>
10004	Plumbing	Drinking Fountain, Remove/Replace Remarks:	10		EA			<input type="checkbox"/>
10005	Plumbing	Eye wash, Remove/Replace Remarks:	25		EA			<input type="checkbox"/>
10006	Plumbing	Water Heater, Remove/Replace Remarks: <i>OK</i>	15		EA			<input type="checkbox"/>
10007	Plumbing	Gas/LP Yard Line, Remove/Replace Remarks: <i>OK - heating oil</i>	12		LF			<input type="checkbox"/>
11001	HVAC	Pump, Circulation, Water or HVAC, Remove/Replace Remarks:	20		EA			<input type="checkbox"/>
11002	HVAC	Boiler, Remove/Replace Remarks:	30		EA			<input type="checkbox"/>
11003	HVAC	Cooling Tower, Remove/Replace - Average 50 Ton Remarks:	15		EA			<input type="checkbox"/>
11004	HVAC	Chiller, water cooled, Remove/Replace - Average 50 Ton Remarks:	20		EA			<input type="checkbox"/>
11005	HVAC	Chiller, Air cooled, Remove/Replace Remarks:	15		EA			<input type="checkbox"/>



Facility Condition Assessment Form

Bldg ID: 1092

Bldg Name: TILLER RESIDENCE

Work Item #	1st Level	Work Items	Typical Life Cycle (Yrs)	Measurements		Reason 1-Resource 2-Mission 3-H&S	Date Needed (mm/dd/yyyy)	Critical (If yes, check box)
				Quantity	Units			
11006	HVAC	Replace Condenser, air cooled, 5 ton Remarks:	15		EA			<input type="checkbox"/>
11007	HVAC	Replace Furnace Remarks: <i>wood stove + older heaters ok furnace</i>	15	<i>+2</i>	EA			<input type="checkbox"/>
11008	HVAC	Replace Package Terminal HVAC Unit Remarks:	10		EA			<input type="checkbox"/>
11009	HVAC	Unit Heater, Remove/Replace Remarks: <i>wood stove</i>	15	<i>1</i>	EA			<input type="checkbox"/>
12001	Equipment	Compressor, Air, Remove/Replace Remarks:	25		EA			<input type="checkbox"/>
12002	Equipment	Elevator, Remove/Replace Remarks:	50		EA			<input type="checkbox"/>
12003	Equipment	Laboratory Fume Hood/Exhaust Hood, Remove/Replace Remarks:	30		EA			<input type="checkbox"/>
13001	Electrical	Main Service Switchgear, < 1200 Amps, Remove/Replace Remarks:	20		EA			<input type="checkbox"/>
13002	Electrical	Disconnects or enclosed circuit breakers, Remove/Replace Remarks:	25		EA			<input type="checkbox"/>
13003	Electrical	Electrical panel, Remove/Replace Remarks: <i>ok</i>	30		EA			<input type="checkbox"/>
13004	Electrical	Light fixtures, Remove/Replace Remarks: <i>all ok</i>	20		EA			<input type="checkbox"/>
13005	Electrical	Emergency Light fixture, Remove/Replace Remarks:	20		EA			<input type="checkbox"/>



Facility Condition Assessment Form

Bldg ID: 1092

Bldg Name: TILLER RESIDENCE

Work Item #	1st Level	Work Items	Typical Life Cycle (Yrs)	Measurements		Reason 1-Resource 2-Mission 3-H&S	Date Needed (mm/dd/yyyy)	Critical (If yes, check box)
				Quantity	Units			
13006	Electrical	Fire Alarm and/or Security system, Install Remarks: <i>ok</i>	20		SYSTEM			<input type="checkbox"/>
13007	Electrical	Lightning Protection System, Remove/Replace Remarks:	25		SYSTEM			<input type="checkbox"/>
14001	Fire Protection	Fire Sprinkler System, Remove/Replace Remarks:	40		SF			<input type="checkbox"/>
15001	Accessibility	ADA Mitigation Remarks:	0		LS			<input type="checkbox"/>
16001	Hazard	Lead Based Paint/Asbestos Mitigation Remarks:	0		LS			<input type="checkbox"/>
16002	Hazard	Environmental Mitigation Remarks:	0		LS			<input type="checkbox"/>
								<input type="checkbox"/>
								<input type="checkbox"/>
								<input type="checkbox"/>
								<input type="checkbox"/>
								<input type="checkbox"/>
								<input type="checkbox"/>
								<input type="checkbox"/>